



Park West Blvd Widening
Two Week Look Ahead Schedule

Date: 3/16/2021

ITEM	SUNDAY 3/14/2021	MONDAY 3/15/2021	TUESDAY 3/16/2021	WEDNESDAY 3/17/2021	THURSDAY 3/18/2021	FRIDAY 3/19/2021	SATURDAY 3/20/2021	SUNDAY 3/21/2021	MONDAY 3/22/2021	TUESDAY 3/23/2021	WEDNESDAY 3/24/2021	THURSDAY 3/25/2021	FRIDAY 3/26/2021	SATURDAY 3/27/2021
Traffic Control														
Upcoming Traffic Circle Switch	Complete													
Traffic Circle Construction		X	X	X	X	X			X	X	X	X	X	
Erosion Control														
Maintain Installed devices	Ongoing													
Clearing and Grubbing	Ongoing													
Fix Erosion Control Items	Ongoing													
Surveying														
Grading														
Backfill Retaining Wall	Complete													
Muck and Fill in Front of Retaining Wall	Complete													
Muck and Fill Remaining Lane by Bessimer	Complete													
Muck and Fill Lane at Queensgate Way into Roundabout	Complete													
Dress back up behind Dominion for Sod	Ongoing													
Grade Stone on Phase 2		X	X	X	X	X								
Work on Islands by the Queensgate Roundabout			X	X	X	X			X	X	X	X	X	
Finegrade for Asphalt in Wedge Areas, etc...	Complete													
Paving and Concrete														
Pour Median Island & Radius by Queensgate Way	Complete													
Pour Concrete Sidewalk across from Thomas B	Complete													
Pave Surface on Cartpath from Beginning to Clock Tower	Complete													
Pour Curb at Patmore Entrance	Complete													
Pave Surface on Outside Lane Beginning to Clock Tower									X	X	X			
Pave Wedges at Neighborhood Entrances w Binder														
Curbing in Phase 2		X	X	X	X	X			X	X	X	X	X	
Landscaping														
Start Sod by Baseball Fields on Cartpath Side	Ongoing	X	X	X	X	X			X	X	X	X	X	
STORM DRAIN														

<u>Existing Pipe Repairs</u>	Complete													
<u>Install Subdrain Sleeve at Traffic Circle</u>	Complete													
<u>Convert Boxes</u>	Complete													
<u>Storm Drain 100 System</u>	Complete													
<u>Storm Drain 200 System</u>	Complete													
<u>Storm Drain 300 System</u>														
NP-311	Complete													
NP-311A	Complete													
NP-310	Complete													
NP-303	Complete													
NP-302	Complete													
NP-306	Complete													
NP-307	Complete													
NP-312	Complete													
NP-300														
NP-301														
NP-308	Complete													
<u>Storm Drain 400 System</u>	Complete													
Video 400'S	Complete													
<u>Storm Drain 500 System</u>														
501	Complete													
Video 500'S	Complete													
<u>Storm Drain 600 System</u>														
NP602	Complete													
NP601	Complete													
Video 600's	Complete													
<u>Storm Drain 700 System</u>														
700 System														
<u>Storm Drain 800 System</u>														
NP802	Complete													
NP801	Complete													
EP801	Complete													
<u>Adjust Type 16 Curb Inlets for Curb Tie Ins</u>	Complete													
<u>Underdrain for the Retaining Wall</u>	Complete													
<u>Underdrain in Medians</u>	Complete													
<u>Irrigation Phase 1</u>	Ongoing	X	X	X	X	X			X	X	X	X	X	