



Complete the following prior to scheduling your final inspection with the
Town of Mount Pleasant Stormwater Division.

Confirm/ Review the following items:

- Perform a punch list/ self-assessment walkthrough with your project team. (Contractor/ Engineer)
- Complete any corrective actions that have been found and/ or have been reported, (if applicable)
- Submit an owner signed maintenance agreement for any dry/ wet ponds, underground retention system and/ or water quality units.
- Confirm that the As-Builts checklist and As-Builts have been submitted & approved.
- Pay any outstanding fines/ fees (if applicable)
- Check Pipes & Inlet connection for adequate mortar.
- Clean ALL pipes and stormwater boxes so they are free of sediment and debris.
- Clean ALL water quality systems or units (if applicable) so they are free of sediment and debris.
- Clean any underground storage systems and inspect ports (if applicable) so they are free of sediment and debris.
- Permanently Stabilize ALL disturbed areas and pond slopes per specifications
- Permanently Stabilize any off-site disturbed areas.
- Remove construction materials, debris and any other miscellaneous items.
- IF permanently stabilized, REMOVE ALL silt fencing & inlet protection

Please Note: *If you are growing grass, DHEC standard is 70% permanent coverage over any given area to be considered STABLE.*



Water Quality



Stormwater &
Infrastructure