Park West Blvd Widening
Two Week Look Ahead Schedule

Date: 3/17/2020

ITEM	SUNDAY 3/15/2020	MONDAY 3/16/2020	TUESDAY 3/17/2020	WEDNESDAY 3/18/2020	THURSDAY 3/19/2020	FRIDAY 3/20/2020	SATURDAY 3/21/2020	SUNDAY 3/22/2020	MONDAY 3/23/2020	TUESDAY 3/24/2020	WEDNESDAY 3/25/2020	THURSDAY 3/26/2020	FRIDAY 3/27/2020	SATURDAY 3/28/2020
Traffic Control														
Traffic Circle Construction		X	X	X	X	X			X	X	X	X	X	
Erosion Control														
Maintain Installed devices	**Ongoing**													
Cofferdam/ Turbidity Curtain in Turgot Pond	**Ongoing**													
Clearing and Grubbing	**Ongoing**													
Fix Erosion Control Items	**Ongoing**													
Surveying														
Traffic Circle Curb	**Complete**													
Muck and Fill (Patmore to Thomas Barksdale)	**Complete**													
Grading														
Traffic Circle Construction		X	X	X	X	X			X	X	X	X	X	
Pour Traffic Circle Curb (Delayed by Weather)									X	X	X	X	X	
Muck/Fill to Patmore to Clock Tower Traffic Circle	**Complete**													
Trail Detour at Retaining Wall	**Complete**													
Pedestrian Crossing Paint and Signs at Trail Detour	**Complete**													
Muck/Fill Patmore Ln to Thomas Barksdale Way		X	X	X	X	X			X	X	X	X	X	
MPW Relocations														
Complete														
STORM DRAIN														
Convert Boxes	**Ongoing**													
Storm Drain 100 System	**Complete**													
Storm Drain 200 System	**Complete**													
Storm Drain300 System														
NP-311	**Complete**													
NP-311A	**Complete**													
NP-310	**Complete**													
NP-303	**Complete**													
NP-302	**Complete**													
NP-306									X	X	X			
Storm Drain 400 System	**Complete**													
Video 400'S					X	X								
Storm Drain 500 System														
501	**Complete**													
Video 500'S									X	X				
Storm Drain 600 System														
NP602	**Complete**													
NP601	**Complete**													
Video 600's											X	X		
Storm Drain 700 System														
700 System	**On Hold until AT&T Relocations**													
Storm Drain 800 System														
NP802	**Complete**													
NP801	**Complete**													
EP801	**Complete**													