Park West Blvd Widening
Two Week Look Ahead Schedule

Date: **11/10/2020**

ITEM	SUNDAY 11/8/2020	MONDAY 11/9/2020	TUESDAY 11/10/2020	WEDNESDAY 11/11/2020	THURSDAY 11/12/2020	FRIDAY 11/13/2020	SATURDAY 11/14/2020	SUNDAY 11/15/2020	MONDAY 11/16/2020	TUESDAY 11/17/2020	WEDNESDAY 11/18/2020	THURSDAY 11/19/2020	FRIDAY 11/20/2020	SATURDAY 11/21/2020
Traffic Control														
Upcoming Traffic Circe Switch	**Complete**													
Traffic Circle Construction		X	X	X	X	X			X	X	X	X	X	
Erosion Control														
Install Silt Fence for Concrete Sidewalk	**Complete**													
Maintain Installed devices	**Ongoing**													
Clearing and Grubbing	**Ongoing**													
Fix Erosion Control Items	**Ongoing**													
Surveying														
Cart Path for Thomas B to Patmore	**Complete**													
Stake out Concrete Sidewalk near Welsley	**Complete**													
Grading														
Backfill Retaining Wall														
Muck and Fill in Front of Retaining Wall	**Complete minus one lane**													
Muck and Fill tie in sections by neighborhoods		X	X	X	X	X								
Fine Grade in Irrigations Areas									X	X	X	X	X	
Demo Cart Path from Patmore to Clock Tower				X	X	X								
Fine Grade Cart Path from Thomas B to Clock Tower									X	X	X	X	X	
Grade for Concrete Sidewalk		X	X											
Paving and Concrete														
Pour Concrete Sidewalk by Wellesley and Krait		X	X	X										
9x15 Curb from Patmore to Clock Tower	**Complete**													
Ped Ramps from Beginning of Job to Thomas B	**Complete**													
Pave Cart Path from Thomas B to Clock Tower	**TBD**													
Pave Binder at Beginning of Job by Baseball Fields	**TBD**													
Pave Binder from Patmore to Clock Tower	**TBD**													
Pave Driveways (Turgot, Churchill, Thomas B)	**TBD**													
MPW Relocations														
Complete														
STORM DRAIN														
Existing Pipe Repairs	**Complete**													

Install Subdrain Sleeve at Traffic Circle	**Complete**													
Convert Boxes	**Complete**													
Storm Drain 100 System	**Complete**													
Storm Drain 200 System	**Complete**													
Storm Drain300 System														
NP-311	**Complete**													
NP-311A	**Complete**													
NP-310	**Complete**													
NP-303	**Complete**													
NP-302	**Complete**													
NP-306	**Complete**													
NP-307	**Complete**													
NP-312	**Complete**													
NP-300														
NP-301														
NP-308				**X**	**X**	**X**			**X**	**X**	**X**	**X**	**X**	
Storm Drain 400 System	**Complete**													
Video 400'S	**Complete**													
Storm Drain 500 System														
501	**Complete**													
Video 500'S	**Complete**													
Storm Drain 600 System														
NP602	**Complete**													
NP601	**Complete**													
Video 600's	**Complete**													
Storm Drain 700 System														
700 System														
Storm Drain 800 System														
NP802	**Complete**													
NP801	**Complete**													
EP801	**Complete**													
Adjust Type 16 Curb Inlets for Curb Tie Ins	**Complete**													
Underdrain for the Retaining Wall														
Underdrain in Medians		**X**	**X**											